Absolutely Positively **Wellington** City Council

Me Heke Ki Pōneke




8 April 2024

Island Bay Parade Safety Improvement and Upgrade

What we're doing

The project is on track and progressing well along The Parade. The drainage crew are making good progress on the eastern side of The Parade. We expect to complete the first stage of the stormwater upgrades in mid-April. The drainage crew will then move in a southerly direction along The Parade. The streetscape finishing crew are following behind the drainage crew. We expect to finish between Avon Street and the newly refurbished Island Bay Bakery by the end of April. We are currently installing a tree pit near the first raised speed table. A new tree will be planted in this space after the completion of the project.

We plan to start work on the streetscape upgrades on the western side of The Parade next month. We have changed the timing of these works to keep parking spaces on this side of the road open for as long as possible. See staging plan below for more detail.



We understand these works can be disruptive to businesses and residents. To minimise the disruption, we are:

- Undertaking the works in stages and opening completed areas when ready. We have done this in Avon Street.
- Reducing our site where it is safe to do so to keep as much parking as possible open to the public. We have reopened parking spaces outside Island Bay Childcare.
- Increasing the hours of the Stop Go operation. After discussions with Wellington City Council and businesses along the Parade, we are increasing the hours of the Stop Go to 7:00am 4:00pm Monday Friday. This will allow us to complete the drainage works earlier than originally planned.
- Keeping directly affected businesses and residents informed of works nearby so they can plan for temporary changes.



Tapers are used to safely shift traffic from its normal travel path to a new path. Tapers are created by placing a number of cones in a straight line across the width of the lane that is no longer available for use.

Absolutely Positively **Wellington** City Council

Me Heke Ki Pōneke



Our team will be working hard to complete this project on time, however dates may change due to factors such as wet weather and encountering unknown underground services while completing drainage upgrades.

Get in touch

If you have any construction queries during the project, please contact JFC:

IslandBayWLG@jfcltd.co.nz or 021 420 600.

For all other queries about the project, please contact Wellington City Council:

psd.islandbay@wcc.govt.nz or 04 499 4444

For more information about the project, visit <u>Projects - Island Bay village upgrades - Wellington City Council</u>